

All Construction Contracts have schedule and completion requirements. The impact of delays and resulting damages will be assessed on a case-by-case basis in accordance with each Contract.

In some cases additional Working Days may be added to a Contract where a delay has not been caused by the Contractor.

Project Location	Planned Construction Year	KIND OF CARRYOVER -- (P)lanned carryover -- -- intended for 2023 but (N)ot started -- -- Started but construction (S)uspended for the winter --	Progress at shutdown (estimate)	Reason for Carryover	Work Remaining	Expected Duration Required (weeks in 2024)	Mitigation and/or Traffic Impact for Winter (temp pvt and/or barricades - for (S)uspended only)
Midland St - Notre Dame Av/Saskatchewan Av	2024	P	0%	Planned Carryover	all	completion time pending design & tendering	not applicable
Saskatchewan Av - Midland St/Empress St	2024	P	0%	Planned Carryover	all	completion time pending design & tendering	not applicable
Edmonton St - Cumberland Av/Ellice Av	2024	P	0%	Planned Carryover	all	completion time pending design & tendering	not applicable
Sargent Av - Balmoral St/Furby St	2024	P	0%	Planned Carryover	all	completion time pending design & tendering	not applicable
Sargent Av - Edmonton St/Balmoral St	2024	P	0%	Planned Carryover	all	completion time pending design & tendering	not applicable
Keewatin St - Selkirk Av/Logan Av	2024	P	PRE	Planned Carryover	all	completion time pending design & tendering	not applicable
Panet Rd - Nairn Av/CPR Tracks	2024	P	0%	Planned Carryover	all	completion time pending design & tendering	not applicable
Leila Av - McPhillips St/McGregor St	2025-2026	P	0%	Planned Carryover	all	construction to proceed after WWD work - likely 2025	not applicable
Osborne St/Dunkirk Dr - Rathgar Av/Fermor Av (St Vital Bridge)	2023-2024	P	40%	Planned two-year project	completion of 2023 work on SB lanes; all work on NB lanes	bridge work ongoing in winter; all of 2024	temporary ramping; two-way traffic throughout
Broadway WB - Osborne St/Main St	2024	P	0%	Planned two-year project	EB work completed in 2023; WB work in 2024	completion time pending design & tendering	not applicable
Nugent Rd - Hatcher Rd/Rougeau Av	2023	N	0%	Contractor-opted carryover	all	3 weeks for location	not applicable
Peake Av - Robson St/Plessis Rd	2023	N	0%	Contractor-opted carryover	all	3 weeks for location	not applicable
Assiniboine Av - Navy Wv/Hargrave St	2023	N	0%	Contractor-opted carryover	all	6 weeks to complete contract	not applicable
Cathedrale Av/De La Morenie St Alley - Des Meurons St/Hamel Av	2023	N	0%	Contractor-opted carryover	all	6 weeks to complete contract	not applicable
McMicken St - Cumberland Av/Sargent Av	2023	N	0%	Contractor-opted carryover	all	6 weeks to complete contract	not applicable
Clare Av - Eccles St/Fisher St	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Clare Av - Fisher St/Casey St	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Oakwood Av - Eccles St/Darling St	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Lagimodiere Bv N/B - Fermor Av/Cottonwood Rd	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Carlyle By SB - Westwood Dr/Westwood Dr	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Collegiate St - St Matthews Av/Silver Av	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Fairlane Av - Isbister St/Buchanan Bv	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Sinnott St - Barker Bv/Barker Bv	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Beaumont St - Waterford By (S leg)/McGillivray Bv	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Montrose St - Grant Av/Mathers Av	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	temporary pavement
Scotland Av - Harrow St/Stafford St	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Scotland Av - Harrow St/Wilton St	2023	N	0%	Contractor-opted carryover	all	7 weeks to complete contract	not applicable
Manahan Av - Pembina Hw/Hudson St	2023	S	90%	Contractor delay and weather	asphalt paving	2 weeks to complete location	temporary pavement
Renfrew St - John Brebeuf Pl/Grant Av	2023	S	80%	Contractor delay and weather	asphalt paving	2 weeks to complete location	temporary pavement
Goulet St - Youville St/Braemar Av	2023	S	80%	Contractor delay and weather	asphalt paving	4 weeks	temporary ramping as applicable; bike lane closed
Redwood Av - Main St/Salter St	2023	S	70%	Contractor delay and weather	remainder of concrete paving; curbs; landscaping	4 weeks	temporary paving for safety/drainage/snow clearing
Sherbrook St/Cumberland Av Alley - Sargent Av/Furby St	2023	S	70%	Contractor delay and weather	asphalt paving	6 weeks to complete contract	temporary gravel at grade for safety/drainage
River Av - Osborne St/Wellington Cr	2023	S	70%	Contractor delay and weather	asphalt paving; River path E of Osborne; bike lane median	8-10 weeks	not applicable
Wellington Cr - River Av/Stradbrook Av	2023	S	60%	Contractor delay and weather	asphalt paving; Wellington path; bike lane median	8-10 weeks	not applicable
Moberly Av - Sanford Fleming Rd/Cambie Rd	2023	S	80%	Contractor delay and weather	asphalt paving	appx one week	first layer of asphalt placed
Dunkirk Pl - Kingston Rv/End	2023	S	80%	Contractor delay and weather	completion of bulb-out	appx one week	not applicable
Woodchester Bv - Cathcart St/Cathcart St	2023	S	80%	Contractor delay and weather	asphalt paving	appx one week	not applicable
Fisher St - Arnold Av/Morley Av	2023	S	90%	Contractor delay and weather	asphalt paving	appx two weeks	not applicable
Fisher St - Montgomery Av/Churchill Dr	2023	S	90%	Contractor delay and weather	asphalt paving	appx two weeks	not applicable
Fisher St - Morley Av/Oakwood Av	2023	S	90%	Contractor delay and weather	asphalt paving	appx two weeks	not applicable
Wildwood G Pk - South Dr/Wildwood St	2023	S	60%	Contractor delay and weather	asphalt paving	appx two weeks	not applicable
Wildwood H Pk EB - South Dr/South Dr	2023	S	60%	Contractor delay and weather	asphalt paving	appx two weeks	not applicable
Archibald St - Plinguet Av/Doucet St	2023	S	90%	weather	path paving on east side	4 weeks	not applicable
Jubilee Av - Osborne St/Pembina Hw	2022-2023	S	90%	weather	minimal sidewalk works	appx two weeks	not applicable