

HIGHWAYS AD SCHEDULE

GRADING

Tender Description	Hwy	Location	RM or Unorganized Territory	Tentative Ad Date	Comments
Grading	034	9.2km N of PTH 2--10.7km N of PTH 2	Victoria	5-Jun-25	Delayed due to land acquisition.

SURFACE REHABILITATION

Tender Description	Hwy	Location	RM or Unorganized Territory	Tentative Ad Date	Comments
Bituminous Rehabilitation	003	Saskatchewan Boundary--S Jct PTH 83	Two Borders	11-Sep-25	Not required at this time. Existing structure confirmed to support RTAC loading.

SURFACE RECONSTRUCTION

Tender Description	Hwy	Location	RM or Unorganized Territory	Tentative Ad Date	Comments
Bituminous Reconstruction	311	PTH 59--PR 216	Hanover	1-May-25	Utility delays - projects combined with the PR 206 intersection improvement project listed below.
Bituminous Reconstruction	311	PR 216--PR 206	Hanover	1-May-25	
Bituminous Reconstruction	023	PR 422--Morris	Morris	18-Jun-25	Land drainage work and consultation with the RM required.

INTERSECTION IMPROVEMENTS

Tender Description	Hwy	Location	RM or Unorganized Territory	Tentative Ad Date	Comments
Intersection Improvement	206	At PR 311	Hanover	1-May-25	Utility delays - combined with the two PR 311 bituminous reconstruction projects listed above.
Intersection Improvements	002	At PTH 13	Grey	16-Jun-25	The delay in functional design completion will defer construction to next year.

STRUCTURES AD SCHEDULE

Tender Description	Hwy	Location	RM or Unorganized Territory	Tentative Ad Date	Comments
Structure - Girders	610	Ethelbert Access: At Fork River: 1.3km East of PTH 10	Ethelbert	9-Jan-25	Girders will be tendered as part of general tender in October 2025

Structure Rehabilitation	011	At Whitemouth River: 0.2km North of PTH 15 (At Elma)	Whitemouth	August	Reviewing construction schedule. Bird nesting window delayed construction.
Structure	020	At Sclater River: 4.9km West of PR 272	Mountain	August	Delayed due to land acquisition
Structure	001	At South Boggy Creek: 1.1km East of PR 340 (W/B) (East of Douglas)	Elton	August	Regulatory approval delays.
Structure	001	At Willow Creek: East Branch: 6.4km East of PTH 110 (W/B) (East of Brandon)	Elton	August	Regulatory approval delays.
Minor Structure Rehabilitation	315	At Bird River: 15.5km North of PR 313	Alexander	September	Construction schedule needs to be reviewed and winter access to be confirmed.
Structure	233	At Fisher River, East Branch: 0.8km West of PTH 17 (At Fisher Branch)	Fisher	September	Regulatory approval delays.